

c. OTHER CONTROLS.

(1). WASTED DISPOSAL. LOCATE WASTE COLLECTION AREAS AWAY FROM STREETS, GUTTERS, WATERCOURSES AND STORM DRAINS. WASTE COLLECTION AREAS, SUCH AS DUMPSTERS, ARE OFTEN BEST LOCATED NEAR CONSTRUCTION SITE ENTRANCES TO MINIMIZE TRAFFIC ON DISTURBED SOILS. THE PLAN SHOULD INCLUDE SECONDARY CONTAINMENT AROUND LIQUID WASTE COLLECTION AREAS TO FURTHER MINIMIZE THE LIKELIHOOD OF CONTAMINATED DISCHARGES. SOLID MATERIALS, INCLUDING BUILDING MATERIALS, SHALL NOT BE DISCHARGED TO WATERS OF THE STATE, EXCEPT AS AUTHORIZED BY A SECTION 404 PERMIT.

(2). OFF-SITE VEHICLE TRACKING OF DIRT, SOILS, AND SEDIMENTS AND THE GENERATION OF DUST SHALL BE MINIMIZED OR ELIMINATED TO THE MAXIMUM EXTENT PRACTICAL. THE PLAN SHALL INCLUDE THE BEST MANAGEMENT PRACTICE TO BE IMPLEMENTED AT THE SITE OR CONSTRUCTION ACTIVITY.

(3). NOTHING IN THIS PERMIT RELIEVES A PERMITTEE FROM ANY OBLIGATION TO COMPLY WITH ALL APPLICABLE STATE AND LOCAL REGULATIONS OF WASTE DISPOSAL, SANITARY SEWER, SEPTIC AND PETROLEUM STORAGE SYSTEMS.

(4). THE PLAN SHALL INCLUDE BEST MANAGEMENT PRACTICES FOR THE REMEDIATION OF ALL PETROLEUM SPILLS AND LEAKS AS APPROPRIATE.

(5). THE PLAN SHALL INCLUDE BEST MANAGEMENT PRACTICES FOR CONCRETE WASHDOWN OF TOOLS, CONCRETE MIXER CHUTES, HOPPERS, AND THE REAR OF VEHICLES. WASHOUT OF THE DRUM AT THE CONSTRUCTION SITE IS PROHIBITED. ADDITIONAL INFORMATION ABOUT BEST MANAGEMENT PRACTICES FOR CONCRETE WASHOUT IS AVAILABLE AT WWW.EPA.GOV/NPDES/PUBS/CONCRETEWASHOUT.PDF.

(6). ALL PERMITTEES ARE REQUIRED TO MINIMIZE THE DISCHARGE OF POLLUTANTS FROM DEWATERING TRENCHES AND EXCAVATIONS. DISCHARGES ARE PROHIBITED UNLESS MANAGED BY APPROPRIATE CONTROLS.

4. INSPECTIONS.

a. PERMITTEE REQUIREMENTS.

(1). EACH DAY WHEN ANY TYPE OF CONSTRUCTION ACTIVITY HAS TAKEN PLACE AT A PRIMARY PERMITTEE'S SITE, CERTIFIED PERSONNEL PROVIDED BY THE PRIMARY PERMITTEE SHALL INSPECT: (A) ALL AREAS AT THE PRIMARY PERMITTEE'S SITE WHERE PETROLEUM PRODUCTS ARE STORED, USED, OR HANDLED FOR SPILLS AND LEAKS FROM VEHICLES AND EQUIPMENT AND (B) ALL LOCATIONS AT THE PRIMARY PERMITTEE'S SITE WHERE VEHICLES ENTER OR EXIT THE SITE FOR EVIDENCE OF OFF-SITE SEDIMENT TRACKING. THESE INSPECTIONS MUST BE CONDUCTED UNTIL A NOTICE OF TERMINATION IS SUBMITTED.

(2). MEASURE RAINFALL ONCE EVERY 24 HOURS EXCEPT ANY NON-WORKING SATURDAY, NON-WORKING SUNDAY AND NON-WORKING FEDERAL HOLIDAY UNTIL A NOTICE OF TERMINATION IS SUBMITTED. MEASUREMENT OF RAINFALL MAY BE SUSPENDED IF ALL AREAS OF THE SITE HAVE UNDERGONE FINAL STABILIZATION OR ESTABLISHED A CROP OF ANNUAL VEGETATION AND A SEEDING OF TARGET PERENNIALS APPROPRIATE FOR THE REGION.

(3). CERTIFIED PERSONNEL (PROVIDED BY THE PRIMARY PERMITTEE) SHALL INSPECT THE FOLLOWING AT LEAST ONCE EVERY SEVEN (7) CALENDAR DAYS AND WITHIN 24 HOURS OF THE END OF A STORM THAT IS 0.5 INCHES RAINFALL OR GREATER (UNLESS SUCH STORM ENDS AFTER 5:00 PM ON ANY FRIDAY OR ON ANY NON-WORKING SATURDAY, NON-WORKING SUNDAY OR ANY NON-WORKING FEDERAL HOLIDAY IN WHICH CASE THE INSPECTION SHALL BE COMPLETED BY THE END OF THE NEXT BUSINESS DAY AND/OR WORKING DAY, WHICHEVER OCCURS FIRST): (A) DISTURBED AREAS OF THE PRIMARY PERMITTEE'S CONSTRUCTION SITE; (B) AREAS USED BY THE PRIMARY PERMITTEE FOR STORAGE OF MATERIALS THAT ARE EXPOSED TO PRECIPITATION; AND (C) STRUCTURAL CONTROL MEASURES. EROSION AND SEDIMENT CONTROL MEASURES IDENTIFIED IN THE PLAN APPLICABLE TO THE PRIMARY PERMITTEE'S SITE SHALL BE OBSERVED TO ENSURE THAT THEY ARE OPERATING CORRECTLY. WHERE DISCHARGE LOCATIONS OR POINTS ARE ACCESSIBLE, THEY SHALL BE INSPECTED TO ASCERTAIN WHETHER EROSION CONTROL MEASURES ARE EFFECTIVE IN PREVENTING SIGNIFICANT IMPACTS TO RECEIVING WATER(S). FOR AREAS OF A SITE THAT HAVE UNDERGONE FINAL STABILIZATION OR ESTABLISHED A CROP OF ANNUAL VEGETATION AND A SEEDING OF TARGET PERENNIALS APPROPRIATE FOR THE REGION, THE PERMITTEE MUST COMPLY WITH PART IV.D.4.A.(4). THESE INSPECTIONS MUST BE CONDUCTED UNTIL A NOTICE OF TERMINATION IS SUBMITTED.

(4). CERTIFIED PERSONNEL (PROVIDED BY THE PRIMARY PERMITTEE) SHALL INSPECT AT LEAST ONCE PER MONTH DURING THE TERM OF THIS PERMIT (I.E., UNTIL A NOTICE OF TERMINATION IS RECEIVED BY EPD) THE AREAS OF THE SITE THAT HAVE UNDERGONE FINAL STABILIZATION OR ESTABLISHED A CROP OF ANNUAL VEGETATION AND A SEEDING OF TARGET PERENNIALS APPROPRIATE FOR THE REGION. THESE AREAS SHALL BE INSPECTED FOR EVIDENCE OF, OR THE POTENTIAL FOR, POLLUTANTS ENTERING THE DRAINAGE SYSTEM AND THE RECEIVING WATER(S). EROSION AND SEDIMENT CONTROL MEASURES IDENTIFIED IN THE PLAN SHALL BE OBSERVED TO ENSURE THAT THEY ARE OPERATING CORRECTLY. WHERE DISCHARGE LOCATIONS OR POINTS ARE ACCESSIBLE, THEY SHALL BE INSPECTED TO ASCERTAIN WHETHER EROSION CONTROL MEASURES ARE EFFECTIVE IN PREVENTING SIGNIFICANT IMPACTS TO RECEIVING WATER(S).

(5). BASED ON THE RESULTS OF EACH INSPECTION, THE SITE DESCRIPTION AND THE POLLUTION PREVENTION AND CONTROL MEASURES IDENTIFIED IN THE EROSION, SEDIMENTATION AND POLLUTION CONTROL PLAN, THE PLAN SHALL BE REVISED AS APPROPRIATE NOT LATER THAN SEVEN (7) CALENDAR DAYS FOLLOWING EACH INSPECTION. IMPLEMENTATION OF SUCH CHANGES SHALL BE MADE AS SOON AS PRACTICAL, BUT IN NO CASE LATER THAN SEVEN (7) CALENDAR DAYS FOLLOWING EACH INSPECTION.

(6). A REPORT OF EACH INSPECTION THAT INCLUDES THE NAME(S) OF CERTIFIED PERSONNEL MAKING EACH INSPECTION, THE DATE(S) OF EACH INSPECTION, CONSTRUCTION PHASE (I.E., INITIAL, INTERMEDIATE OR FINAL), MAJOR OBSERVATIONS RELATING TO THE IMPLEMENTATION OF THE EROSION, SEDIMENTATION AND POLLUTION CONTROL PLAN, AND ACTIONS TAKEN IN ACCORDANCE WITH PART IV.D.4.A.(5). OF THE PERMIT SHALL BE MADE AND RETAINED AT THE SITE OR BE READILY AVAILABLE AT A DESIGNATED ALTERNATE LOCATION UNTIL THE ENTIRE SITE OR THAT PORTION OF A CONSTRUCTION PROJECT THAT HAS BEEN PHASED HAS UNDERGONE FINAL STABILIZATION AND A NOTICE OF TERMINATION IS SUBMITTED TO EPD. SUCH REPORTS SHALL BE READILY AVAILABLE TO THE PUBLIC DURING NORMAL BUSINESS HOURS AND/OR WORKING DAY AND SHALL IDENTIFY ALL INCIDENTS OF BEST MANAGEMENT PRACTICES THAT HAVE NOT BEEN PROPERLY INSTALLED AND/OR MAINTAINED AS DESCRIBED IN THE PLAN, WHERE THE REPORT DOES NOT IDENTIFY ANY INCIDENTS, THE INSPECTION REPORT SHALL CONTAIN A CERTIFICATE OF COMPLIANCE. BEST MANAGEMENT PRACTICES ARE IN COMPLIANCE WITH THE EROSION, SEDIMENTATION AND POLLUTION CONTROL PLAN. THE REPORT SHALL BE SIGNED IN ACCORDANCE WITH PART V.G.2. OF THIS PERMIT.

5. MAINTENANCE.

THE PLAN SHALL INCLUDE A DESCRIPTION OF PROCEDURES TO ENSURE THE TIMELY MAINTENANCE OF VEGETATION, EROSION AND SEDIMENT CONTROL MEASURES AND OTHER PROTECTIVE MEASURES IDENTIFIED IN THE SITE PLAN.

6. SAMPLING REQUIREMENTS.

THIS PERMIT REQUIRES THE MONITORING OF NEPHELOMETRIC TURBIDITY IN RECEIVING WATER(S) OR OUTFALLS IN ACCORDANCE WITH THIS PERMIT. THIS PARAGRAPH SHALL NOT APPLY TO ANY LAND DISTURBANCE ASSOCIATED WITH THE CONSTRUCTION OF SINGLE-FAMILY HOMES WHICH ARE NOT PART OF A SUBDIVISION OR PLANNED COMMON DEVELOPMENT UNLESS FIRE (5) ACRES OR MORE WILL BE DISTURBED. THE FOLLOWING PROCEDURES CONSTITUTE EPD'S GUIDELINES FOR SAMPLING TURBIDITY.

a. SAMPLING REQUIREMENTS SHALL INCLUDE THE FOLLOWING:

(1) A USGS TOPOGRAPHIC MAP: A TOPOGRAPHIC MAP OR A DRAWING (REFERRED TO AS A TOPOGRAPHIC MAP) THAT IS A SCALE EQUAL TO OR MORE DETAILED THAN A 1:24000 MAP SHOWING THE LOCATION OF THE SITE OR THE STAND ALONE CONSTRUCTION; (A) THE LOCATION OF ALL PERENNIAL AND INTERMITTENT STREAMS AND OTHER WATER BODIES AS SHOWN ON A USGS TOPOGRAPHIC MAP; AND ALL OTHER PERENNIAL AND INTERMITTENT STREAMS AND OTHER WATER BODIES LOCATED DURING MANDATORY FIELD VERIFICATION, INTO WHICH THE STORM WATER IS DISCHARGED AND (B) THE RECEIVING WATER AND/OR OUTFALL SAMPLING LOCATIONS, WHEN THE PERMITTEE HAS CHOSEN TO USE A USGS TOPOGRAPHIC MAP AND THE RECEIVING WATER(S) IS NOT SHOWN ON THE USGS TOPOGRAPHIC MAP. THE LOCATION OF THE RECEIVING WATER(S) MUST BE HAND-DRAWN ON THE USGS TOPOGRAPHIC MAP FROM WHERE THE STORM WATER(S) ENTERS THE RECEIVING WATER(S) TO THE POINT WHERE THE RECEIVING WATER(S) COMBINES WITH THE FIRST BLUE LINE STREAM SHOWN ON THE USGS TOPOGRAPHIC MAP;

(2) A WRITTEN NARRATIVE OF SITE SPECIFIC ANALYTICAL METHODS USED TO COLLECT, HANDLE AND ANALYZE THE SAMPLES INCLUDING QUALITY CONTROL/QUALITY ASSURANCE PROCEDURES. THIS NARRATIVE MUST INCLUDE PRECISE SAMPLING METHODOLOGY FOR EACH SAMPLING LOCATION;

(3) WHEN THE PERMITTEE HAS DETERMINED THAT SOME OR ALL OUTFALLS WILL BE SAMPLED, A RATIONALE MUST BE INCLUDED ON THE PLAN FOR THE NTU LIMIT(S) SELECTED FROM APPENDIX B. THIS RATIONALE MUST INCLUDE THE SIZE OF THE CONSTRUCTION SITE, THE CALCULATION OF THE SIZE OF THE SURFACE WATER DRAINAGE AREA, AND THE TYPE OF RECEIVING WATER(S) (I.E., TROUT STREAM OR SUPPORTING WARM WATER FISHERIES); AND

(4) ANY ADDITIONAL INFORMATION EPD DETERMINES NECESSARY TO BE PART OF THE PLAN. EPD WILL PROVIDE WRITTEN NOTICE TO THE PERMITTEE OF THE INFORMATION NECESSARY AND THE TIME LINE FOR SUBMITTAL.

b. SAMPLE TYPE. ALL SAMPLING SHALL BE COLLECTED BY "GRAB SAMPLES" AND THE ANALYSIS OF THESE SAMPLES MUST BE CONDUCTED IN ACCORDANCE WITH METHODOLOGY AND TEST PROCEDURES ESTABLISHED BY 40 CFR PART 136 (UNLESS OTHER TEST PROCEDURES HAVE BEEN APPROVED); THE GUIDANCE DOCUMENT TITLED "NPDES STORM WATER SAMPLING GUIDANCE DOCUMENT, EPA 833-B-92-001" AND GUIDANCE DOCUMENTS THAT MAY BE PREPARED BY THE EPD.

(1) SAMPLE CONTAINERS SHOULD BE LABELED PRIOR TO COLLECTING THE SAMPLES.

(2) SAMPLES SHOULD BE WELL MIXED BEFORE TRANSFERRING TO A SECONDARY CONTAINER.

(3) LARGE MOUTH, WELL CLEANED AND RINSED GLASS OR PLASTIC JARS SHOULD BE USED FOR COLLECTING SAMPLES. THE JARS SHOULD BE CLEANED THOROUGHLY TO AVOID CONTAMINATION.

(4) MANUAL, AUTOMATIC OR RISING STAGE SAMPLING MAY BE UTILIZED. SAMPLES REQUIRED BY THIS PERMIT SHOULD BE ANALYZED IMMEDIATELY, BUT IN NO CASE LATER THAN 48 HOURS AFTER COLLECTION. HOWEVER, SAMPLES FROM AUTOMATIC SAMPLERS MUST BE COLLECTED NO LATER THAN THE NEXT BUSINESS DAY AFTER THEIR ACCUMULATION, UNLESS FLOW THROUGH AUTOMATED ANALYSIS IS UTILIZED. IF AUTOMATIC SAMPLING IS UTILIZED AND THE AUTOMATIC SAMPLER IS NOT ACTIVATED DURING THE QUALIFYING EVENT, THE PERMITTEE MUST UTILIZE MANUAL SAMPLING OR RISING STAGE SAMPLING DURING THE NEXT QUALIFYING EVENT. DILUTION OF SAMPLES IS NOT REQUIRED. SAMPLES MAY BE ANALYZED DIRECTLY WITH A PROPERLY CALIBRATED TURBIDIMETER. SAMPLES ARE NOT REQUIRED TO BE COOLED.

(5). SAMPLING AND ANALYSIS OF THE RECEIVING WATER(S) OR OUTFALLS BEYOND THE MINIMUM FREQUENCY STATED IN THIS PERMIT MUST BE REPORTED TO EPD AS SPECIFIED IN PART IV.E.

c. SAMPLING POINTS.

(1) FOR CONSTRUCTION ACTIVITIES THE PRIMARY PERMITTEE MUST SAMPLE ALL RECEIVING WATER(S), OR ALL OUTFALL(S), OR A COMBINATION OF RECEIVING WATER(S) AND OUTFALL(S). SAMPLES TAKEN FOR THE PURPOSE OF COMPLIANCE WITH THIS PERMIT SHALL BE REPRESENTATIVE OF THE MONITORED ACTIVITY AND REPRESENTATIVE OF THE WATER QUALITY OF THE RECEIVING WATER(S) AND/OR THE STORM WATER OUTFALLS USING THE FOLLOWING MINIMUM GUIDELINES:

(a) THE UPSTREAM SAMPLE FOR EACH RECEIVING WATER(S) MUST BE TAKEN IMMEDIATELY UPSTREAM OF THE CONFLUENCE OF THE FIRST STORM WATER DISCHARGE FROM THE PERMITTED ACTIVITY (I.E., THE DISCHARGE FARTHEST UPSTREAM AT THE SITE) BUT DOWNSTREAM OF ANY OTHER STORM WATER DISCHARGES NOT ASSOCIATED WITH THE PERMITTED ACTIVITY. WHERE APPROPRIATE, SEVERAL UPSTREAM SAMPLES FROM ACROSS THE RECEIVING WATER(S) MAY NEED TO BE TAKEN AND THE ARITHMETIC AVERAGE OF THE TURBIDITY OF THESE SAMPLES USED FOR THE UPSTREAM TURBIDITY VALUE.

(b). THE DOWNSTREAM SAMPLE FOR EACH RECEIVING WATER(S) MUST BE TAKEN DOWNSTREAM OF THE CONFLUENCE OF THE LAST STORM WATER DISCHARGE FROM THE PERMITTED ACTIVITY (I.E., THE DISCHARGE FARTHEST DOWNSTREAM AT THE SITE) BUT UPSTREAM OF ANY OTHER STORM WATER DISCHARGES NOT ASSOCIATED WITH THE PERMITTED ACTIVITY. WHERE APPROPRIATE, SEVERAL DOWNSTREAM SAMPLES FROM ACROSS THE RECEIVING WATER(S) MAY NEED TO BE TAKEN AND THE ARITHMETIC AVERAGE OF THE TURBIDITY OF THESE SAMPLES USED FOR THE DOWNSTREAM TURBIDITY VALUE.

(c). IDEALLY THE SAMPLES SHOULD BE TAKEN FROM THE HORIZONTAL AND VERTICAL CENTER OF THE RECEIVING WATER(S) OR THE STORM WATER OUTFALL CHANNEL(S).

(d). CARE SHOULD BE TAKEN TO AVOID STIRRING THE BOTTOM SEDIMENTS IN THE RECEIVING WATER(S) OR IN THE OUTFALL STORM WATER CHANNEL.

(e). THE SAMPLING CONTAINER SHOULD BE HELD SO THAT THE OPENING FACES UPSTREAM.

(f). THE SAMPLES SHOULD BE KEPT FREE FROM FLOATING DEBRIS.

(g). PERMITTEES DO NOT HAVE TO SAMPLE SHEETFLOW THAT FLOWS ONTO UNDISTURBED NATURAL AREAS OR AREAS STABILIZED BY THE PROJECT. FOR PURPOSES OF THIS SECTION, STABILIZED SHALL MEAN, FOR UNPAVED AREAS AND AREAS NOT COVERED BY PERMANENT STRUCTURES AND AREAS LOCATED OUTSIDE THE WASTE DISPOSAL LIMITS OF A LANDFILL CELL THAT HAS ACCEPTED WASTE DISPOSAL, 100% OF THE SOIL SURFACE IS UNIFORMLY COVERED IN PERMANENT VEGETATION WITH A DENSITY OF 70% OR GREATER, OR LANDSCAPED ACCORDING TO THE PLAN (UNIFORMLY COVERED WITH LANDSCAPING MATERIALS IN PLANNED LANDSCAPED AREAS), OR EQUIVALENT PERMANENT STABILIZATION MEASURES AS DEFINED IN THE MANUAL. (EXCLUDING A CROP OF ANNUAL VEGETATION AND A SEEDING OF TARGET CROP PERENNIALS APPROPRIATE FOR THE REGION).

(h). ALL SAMPLING PURSUANT TO THIS PERMIT MUST BE DONE IN SUCH A WAY (INCLUDING DEVICES OR ACCEPTED SAMPLING METHODS, TIMING, AND FREQUENCY) AS TO ACCURATELY REFLECT WHETHER STORM WATER RUNOFF FROM THE CONSTRUCTION SITE IS IN COMPLIANCE WITH THE STANDARD SET FORTH IN PARTS IIID.3. OR IIID.4. (5), WHICHEVER IS APPLICABLE.

d. SAMPLING FREQUENCY.

(1). THE PRIMARY PERMITTEE MUST SAMPLE IN ACCORDANCE WITH THE PLAN AT LEAST ONCE FOR EACH RAINFALL EVENT DESCRIBED BELOW. FOR A QUALIFYING EVENT, THE PERMITTEE SHALL SAMPLE AT THE BEGINNING OF ANY STORM WATER DISCHARGE TO A MONITORED RECEIVING WATER AND/OR FROM A MONITORED OUTFALL LOCATION WITHIN IN FORTY-FIVE (45) MINUTES OR AS SOON AS POSSIBLE.

(2). HOWEVER, WHERE MANUAL AND AUTOMATIC SAMPLING ARE IMPOSSIBLE (AS DEFINED IN THIS PERMIT), OR ARE BEYOND THE PERMITTEE'S CONTROL, THE PERMITTEE SHALL TAKE SAMPLES AS SOON AS POSSIBLE, BUT IN NO CASE MORE THAN TWELVE (12) HOURS AFTER THE BEGINNING OF THE STORM WATER DISCHARGE.

(3). SAMPLING BY THE PERMITTEE SHALL OCCUR FOR THE FOLLOWING QUALIFYING EVENTS:

(a). FOR EACH AREA OF THE SITE THAT DISCHARGES TO A RECEIVING WATER OR FROM AN OUTFALL, THE FIRST RAIN EVENT THAT REACHES OR EXCEEDS 0.5 INCH WITH A STORM WATER DISCHARGE THAT OCCURS DURING NORMAL BUSINESS HOURS AS DEFINED IN THIS PERMIT AFTER ALL CLEARING AND GRUBBING OPERATIONS HAVE BEEN COMPLETED, BUT PRIOR TO COMPLETION OF MASS GRADING OPERATIONS, IN THE DRAINAGE AREA OF THE LOCATION SELECTED AS THE SAMPLING LOCATION;

(b). IN ADDITION TO (A) ABOVE, FOR EACH AREA OF THE SITE THAT DISCHARGES TO A RECEIVING WATER OR FROM AN OUTFALL, THE FIRST RAIN EVENT THAT REACHES OR EXCEEDS 0.5 INCH WITH A STORM WATER DISCHARGE THAT OCCURS DURING NORMAL BUSINESS HOURS AS DEFINED IN THIS PERMIT EITHER 90 DAYS AFTER THE FIRST SAMPLING EVENT OR AFTER ALL MASS GRADING OPERATIONS HAVE BEEN COMPLETED, BUT PRIOR TO SUBMITTAL OF A NOT, IN THE DRAINAGE AREA OF THE LOCATION SELECTED AS THE SAMPLING LOCATION, WHICHEVER COMES FIRST;

(c). AT THE TIME OF SAMPLING PERFORMED PURSUANT TO (A) AND (B) ABOVE, IF BMPs IN ANY AREA OF THE SITE THAT DISCHARGES TO A RECEIVING WATER OR FROM AN OUTFALL ARE NOT PROPERLY DESIGNED, INSTALLED AND MAINTAINED, CORRECTIVE ACTION SHALL BE DEFINED AND IMPLEMENTED WITHIN TWO (2) BUSINESS DAYS, AND TURBIDITY SAMPLES SHALL BE TAKEN FROM DISCHARGES FROM THAT AREA OF THE SITE FOR EACH SUBSEQUENT RAIN EVENT THAT REACHES OR EXCEEDS 0.5 INCH DURING NORMAL BUSINESS HOURS UNTIL THE SELECTED TURBIDITY STANDARD IS ATTAINED, OR UNTIL POST-STORM EVENT INSPECTIONS DETERMINE THAT BMPs ARE PROPERLY DESIGNED, INSTALLED AND MAINTAINED;

(d). WHERE SAMPLING PURSUANT TO (a), (b) OR (c) ABOVE IS REQUIRED BUT NOT POSSIBLE (OR NOT REQUIRED BECAUSE THERE WAS NO DISCHARGE), THE PERMITTEE, IN ACCORDANCE WITH PART IV.D.4.(b), MUST INCLUDE A WRITTEN JUSTIFICATION IN THE INSPECTION REPORT OF WHY SAMPLING WAS NOT PERFORMED, PROVIDING THIS JUSTIFICATION DOES NOT RELIEVE THE

PERMITTEE OF ANY SUBSEQUENT SAMPLING OBLIGATIONS UNDER (a), (b) OR (c) ABOVE; AND

(e). EXISTING CONSTRUCTION ACTIVITIES, I.E., THOSE THAT ARE OCCURRING ON OR BEFORE THE EFFECTIVE DATE OF THIS PERMIT, THAT HAVE MET THE SAMPLING REQUIRED BY (a) ABOVE SHALL SAMPLE IN ACCORDANCE WITH (B). THOSE EXISTING CONSTRUCTION ACTIVITIES THAT HAVE MET THE SAMPLING REQUIRED BY (b) ABOVE SHALL NOT BE REQUIRED TO CONDUCT ADDITIONAL SAMPLING OTHER THAN AS REQUIRED BY (c) ABOVE.

*NOTE THAT THE PERMITTEE MAY CHOOSE TO MEET THE REQUIREMENTS OF (a) AND (b) ABOVE BY COLLECTING TURBIDITY SAMPLES FROM ANY RAIN EVENT THAT REACHES OR EXCEEDS 0.5 INCH AND ALLOWS FOR SAMPLING AT ANY TIME OF THE DAY OR WEEK.

7. NON-STORMWATER DISCHARGES.

EXCEPT FOR FLOWS FROM FIRE FIGHTING ACTIVITIES, SOURCES OF NON-STORMWATER LISTED IN PART II.A.2 OF THE PERMIT THAT ARE COMBINED WITH STORMWATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITY MUST BE IDENTIFIED IN THE PLAN. THE PLAN SHALL IDENTIFY AND ENSURE THE IMPLEMENTATION OF APPROPRIATE POLLUTION PREVENTION MEASURES FOR THE NON-STORMWATER COMPONENT(S) OF THE DISCHARGE.

E. REPORTING

1. THE APPLICABLE PERMITTEES ARE REQUIRED TO SUBMIT THE SAMPLING RESULTS TO THE EPD AT THE ADDRESS SHOWN IN PART II.C. BY THE FIFTEENTH DAY OF THE MONTH FOLLOWING THE REPORTING PERIOD. REPORTING PERIODS ARE MONTHS DURING WHICH SAMPLES ARE TAKEN IN ACCORDANCE WITH THIS PERMIT. SAMPLING RESULTS SHALL BE IN A CLEARLY LEGIBLE FORMAT. UPON WRITTEN NOTIFICATION, EPD MAY REQUIRE THE APPLICABLE PERMITTEE TO SUBMIT THE SAMPLING RESULTS ON A MORE FREQUENT BASIS. SAMPLING AND ANALYSIS OF ANY STORM WATER DISCHARGE(S) OR THE RECEIVING WATER(S) BEYOND THE MINIMUM FREQUENCY STATED IN THIS PERMIT MUST BE REPORTED IN A SIMILAR MANNER TO THE EPD. THE SAMPLING REPORTS MUST BE SIGNED IN ACCORDANCE WITH PART V.G.2. SAMPLING REPORTS MUST BE SUBMITTED TO EPD UNTIL SUCH TIME AS A NOT IS SUBMITTED IN ACCORDANCE WITH PART VI.

2. ALL SAMPLING REPORTS SHALL INCLUDE THE FOLLOWING INFORMATION:

- THE RAINFALL AMOUNT, DATE, EXACT PLACE AND TIME OF SAMPLING OR MEASUREMENTS;
- THE NAME(S) OF THE CERTIFIED PERSONNEL WHO PERFORMED THE SAMPLING AND MEASUREMENTS;
- THE DATE(S) ANALYSES WERE PERFORMED;
- THE TIME(S) ANALYSES WERE INITIATED;
- THE NAME(S) OF THE CERTIFIED PERSONNEL WHO PERFORMED THE ANALYSES;
- REFERENCES AND WRITTEN PROCEDURES, WHEN AVAILABLE, FOR THE ANALYTICAL TECHNIQUES OR METHODS USED;
- THE RESULTS OF SUCH ANALYSES, INCLUDING THE BENCH SHEETS, INSTRUMENT READOUTS, COMPUTER DISKS OR TAPES, ETC., USED TO DETERMINE THESE RESULTS.
- RESULTS WHICH EXCEED 1000 NTU SHALL BE REPORTED AS "EXCEEDS 1000 NTU;" AND
- A CERTIFICATION STATEMENT THAT SAMPLING WAS CONDUCTED AS PER THE PLAN.

3. ALL WRITTEN CORRESPONDENCE REQUIRED BY THIS PERMIT SHALL BE SUBMITTED BY RETURN RECEIPT CERTIFIED MAIL (OR SIMILAR SERVICE) TO THE APPROPRIATE DISTRICT OFFICE OF THE EPD ACCORDING TO THE SCHEDULE IN APPENDIX A OF THIS PERMIT. THE PERMITTEE SHALL RETAIN A COPY OF THE PROOF OF SUBMITTAL AT THE CONSTRUCTION SITE OR THE PROOF OF SUBMITTAL SHALL BE READILY AVAILABLE AT A DESIGNATED LOCATION FROM COMMENCEMENT OF CONSTRUCTION UNTIL SUCH TIME AS A NOT IS SUBMITTED IN ACCORDANCE WITH PART VI. IF AN ELECTRONIC SUBMITTAL IS PROVIDED BY EPD THEN THE WRITTEN CORRESPONDENCE MAY BE SUBMITTED ELECTRONICALLY; IF REQUIRED, A PAPER COPY MUST ALSO BE SUBMITTED BY RETURN RECEIPT CERTIFIED MAIL OR SIMILAR SERVICE.

F. RETENTION OF RECORDS

1. THE PRIMARY PERMITTEE SHALL RETAIN THE FOLLOWING RECORDS AT THE CONSTRUCTION SITE OR THE RECORDS SHALL BE READILY AVAILABLE AT A DESIGNATED ALTERNATE LOCATION FROM COMMENCEMENT OF CONSTRUCTION UNTIL SUCH TIME AS A NOT IS SUBMITTED IN ACCORDANCE WITH PART VI.

- A COPY OF ALL NOTICES OF INTENT SUBMITTED TO EPD;
- A COPY OF THE EROSION, SEDIMENTATION AND POLLUTION CONTROL PLAN REQUIRED BY THIS PERMIT;
- THE DESIGN PROFESSIONAL'S REPORT OF THE RESULTS OF THE INSPECTION CONDUCTED IN ACCORDANCE WITH PART IV.A.5. OF THIS PERMIT;
- A COPY OF ALL SAMPLING INFORMATION, RESULTS, AND REPORTS REQUIRED BY THIS PERMIT;
- A COPY OF ALL INSPECTION REPORTS GENERATED IN ACCORDANCE WITH PART IV. D.4.A. OF THIS PERMIT;
- A COPY OF ALL VIOLATION SUMMARIES AND VIOLATION SUMMARY REPORTS GENERATED IN ACCORDANCE WITH PART IIID.2. OF THIS PERMIT; AND
- DAILY RAINFALL INFORMATION COLLECTED IN ACCORDANCE WITH PART IV.D.4.A.(2). OF THIS PERMIT.

2. COPIES OF ALL NOTICES OF INTENT, NOTICES OF TERMINATION, INSPECTION REPORTS, SAMPLING REPORTS (INCLUDING ALL CALIBRATION AND MAINTENANCE RECORDS AND ALL ORIGINAL STRIP CHART RECORDINGS FOR CONTINUOUS MONITORING INSTRUMENTATION) OR OTHER REPORTS REQUESTED BY THE EPD, EROSION, SEDIMENTATION AND POLLUTION CONTROL PLANS, RECORDS OF ALL DATA USED TO COMPLETE THE NOTICE OF INTENT OR BY THE PERMIT AND ALL OTHER RECORDS REQUIRED BY THIS PERMIT SHALL BE RETAINED BY THE PERMITTEE WHO EITHER PRODUCED OR USED IT FOR A PERIOD OF AT LEAST THREE YEARS FROM THE DATE THAT THE NOT IS SUBMITTED IN ACCORDANCE WITH PART VI. OF THIS PERMIT. THESE RECORDS MUST BE MAINTAINED AT THE PERMITTEE'S PRIMARY PLACE OF BUSINESS OR AT A DESIGNATED ALTERNATE LOCATION ONCE THE CONSTRUCTION ACTIVITY HAS CEASED AT THE PERMITTED SITE. THIS PERIOD MAY BE EXTENDED BY REQUEST OF THE EPD AT ANY TIME UPON WRITTEN NOTIFICATION TO THE PERMITTEE.

PROJECT DESCRIPTION

PROJECT SUMMARY:
THE PROPOSED PROJECT CONSISTS OF CLEARING AND GRADING THE PART OF THE FUTURE CIRCLE 75 PHASE III DEVELOPMENT. THE GRADED AREA WILL SERVE AS A STOCKPILE AREA FOR THE BALLPARK DEVELOPMENT APPROVED UNDER THE SEPARATE PERMIT (SPR 2015-00393). THE SITE WILL BE STABILIZED WITH TEMPORARY AND PERMANENT GRASSING AND ROCK OUTLET TEMPORARY SEDIMENT TRAP WILL BE CONSTRUCTED TO PROVIDE THE REQUIRED SEDIMENT STORAGE. PROPOSED DEVELOPMENT WILL DISTURB 1.70 ACRES. THE PROJECT DOES NOT PROPOSE ANY ENCROACHMENTS INTO THE STATE WATERS BUFFER AREA.

THE RECEIVING WATER FOR THE PROJECT IS AN UNNAMED TRIBUTARY OF ROTTENWOOD CREEK.

NO ADDITIONAL IMPERVIOUS SURFACE WILL BE INSTALLED AT THIS PHASE. HYDRAULIC CONFORMANCE STUDY WILL BE PROVIDED DURING CIRCLE 75 PHASE III FULL DEVELOPMENT PHASE.

SITE CRITICAL AREAS: A DOUBLE ROW OF SILT FENCE WILL BE PLACED ALONG THE BOTTOM OF THE SLOPE. ANY SEDIMENT THAT ENCROACHES INTO CRESCENT PKWY SHALL BE SWEEP.

EROSION, SEDIMENTATION, AND POLLUTION CONTROL NOTES

1. COMPREHENSIVE:

- THE ESCAPE OF SEDIMENT FROM THE SITE SHALL BE PREVENTED BY THE INSTALLATION OF EROSION AND SEDIMENT CONTROL MEASURES AND PRACTICES PRIOR TO LAND DISTURBING ACTIVITIES.
- THE DESIGN PROFESSIONAL WHO PREPARED THE ES&P PLAN IS TO INSPECT THE INSTALLATION OF THE INITIAL SEDIMENT STORAGE REQUIREMENT AND PERMITTER CONTROL BMPs AND WITHIN 7 DAYS AFTER INSTALLATION.
- NON-EXEMPT ACTIVITIES SHALL NOT BE CONDUCTED WITHIN THE 25 OR 50-FOOT UNDISTURBED STREAM BUFFERS AS MEASURED FROM THE POINT OF WRESTED VEGETATION OR WITHIN 25-FEET OF THE COASTAL MARSHLAND BUFFER AS MEASURED FROM THE JURISDICTIONAL DETERMINATION LINE WITHOUT FIRST ACQUIRING THE NECESSARY VARIANCES AND PERMITS.
- AMENDMENTS/REVISIONS TO THE ES&P PLAN WHICH HAVE A SIGNIFICANT EFFECT ON BMPs WITH A HYDRAULIC COMPONENT MUST BE CERTIFIED BY THE DESIGN PROFESSIONAL.
- WASTE MATERIALS SHALL NOT BE DISCHARGED TO WATERS OF THE STATE, EXCEPT AS

AUTHORIZED BY A SECTION 404 PERMIT.

F. ANY DISTURBED AREA LEFT EXPOSED FOR A PERIOD GREATER THAN 14 DAYS SHALL BE STABILIZED WITH MULCH OR TEMPORARY SEEDING.

G. PROVISIONS TO PREVENT EROSION OF SOIL FROM THE SITE SHALL BE AT A MINIMUM IN CONFORMANCE WITH THE REQUIREMENTS OF THE MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA, LATEST EDITION, AND COBB COUNTY CODES GOVERNING EROSION AND SEDIMENTATION CONTROL. IF FULL IMPLEMENTATION OF THE APPROVED PLAN DOES NOT PROVIDE FOR EFFECTIVE EROSION CONTROL, ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE IMPLEMENTED TO CONTROL OR TREAT THE SEDIMENT SOURCE.

H. FAILURE TO INSTALL, OPERATE, OR MAINTAIN ALL EROSION CONTROL MEASURES WILL RESULT IN ALL CONSTRUCTION BEING STOPPED ON THE JOB SITE UNTIL SUCH MEASURES ARE CORRECTED BACK TO THE STANDARDS SPECIFIED IN THE MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA, CURRENT EDITION, AND COBB COUNTY STANDARDS.

I. EROSION CONTROL MEASURES WILL BE MAINTAINED AT ALL TIMES. IF FULL IMPLEMENTATION OF THE APPROVED PLAN DOES NOT PROVIDE FOR EFFECTIVE EROSION CONTROL, ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE IMPLEMENTED TO CONTROL OR TREAT THE SEDIMENT SOURCE.

J. EROSION CONTROL DEVICES SHALL BE INSTALLED PRIOR TO LAND DISTURBANCE. THE LOCATION OF SOME OF THE EROSION CONTROL DEVICES MAY HAVE TO BE ALTERED FROM THAT SHOWN ON THE APPROVED PLANS IF DRAINAGE PATTERNS DURING CONSTRUCTION ARE DIFFERENT FROM THE FINAL PROPOSED DRAINAGE PATTERNS. IT IS THE CONTRACTOR'S RESPONSIBILITY TO ACCOMPLISH EROSION CONTROL FOR ALL DRAINAGE PATTERNS CREATED AT VARIOUS STAGES DURING CONSTRUCTION. ANY DIFFICULTY IN CONTROLLING EROSION DURING ANY PHASE OF CONSTRUCTION SHALL BE REPORTED TO THE ENGINEER IMMEDIATELY.

K. THE CONSTRUCTION OF THE SITE WILL COMMENCE WITH THE INSTALLATION OF EROSION CONTROL MEASURES SUFFICIENT TO CONTROL SEDIMENT DEPOSITS AND EROSION. ALL SEDIMENT CONTROL WILL BE MAINTAINED UNTIL ALL UPSTREAM GROUND WITHIN THE CONSTRUCTION AREA HAS BEEN COMPLETELY STABILIZED WITH PERMANENT VEGETATION AND ALL ROADS/DRIVEWAYS HAVE BEEN PAVED.

L. CONSTRUCTION EXITS SHALL BE CONSTRUCTED AT EACH POINT OF ENTRY OR EXIT FROM THE SITE AND SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING OR FLOW OF MUD ONTO PUBLIC RIGHTS-OF-WAY. THIS MAY REQUIRE PERIODIC TOP DRESSING WITH STONE AS CONDITIONS DEMAND. REPAIR, AND/OR CLEANOUT OF ANY STRUCTURES USED TO TRAP SEDIMENT, ALL MATERIALS SPILLED, DROPPED, WASHED, OR TRACKED FROM VEHICLES OFF SITE ONTO PUBLIC RIGHTS-OF-WAY MUST BE REMOVED IMMEDIATELY. THE PAVED STREET ADJACENT TO THE SITE EXIT WILL BE INSPECTED DAILY FOR TRACKING OF MUD, DIRT, OR ROCK. DUMP TRUCKS HAULING MATERIAL FROM THE CONSTRUCTION SITE WILL BE COVERED WITH A TARP/AULIN.

M. IMMEDIATELY AFTER THE ESTABLISHMENT OF CONSTRUCTION EXITS, ALL PERIMETER EROSION CONTROL DEVICES AND STORMWATER MANAGEMENT DEVICES SHALL BE INSTALLED PRIOR TO ANY OTHER CONSTRUCTION.

N. ALL SILT BARRIERS MUST BE PLACED AS ACCESS IS OBTAINED DURING CLEARING. NO GRADING SHALL BE DONE UNTIL SILT BARRIER INSTALLATION.

O. EROSION CONTROL DEVICES ARE TO BE INSTALLED AND FULLY OPERATIONAL PRIOR TO ANY DEMOLITION.

P. SILT FENCE MUST MEET THE REQUIREMENTS OF SECTION 171 - TEMPORARY SILT FENCE OF THE DEPARTMENT OF TRANSPORTATION, STATE OF GEORGIA, STANDARD SPECIFICATIONS, CURRENT EDITION, THE MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA, LATEST EDITION, AND COBB COUNTY STANDARDS.

Q. ADDITIONAL EROSION CONTROL MEASURES WILL BE EMPLOYED WHERE DETERMINED NECESSARY BY ACTUAL SITE CONDITIONS.

2. DURING CONSTRUCTION:

I. ON SITE DUST CONTROL DURING CONSTRUCTION SHALL BE IN ACCORDANCE WITH ALL LOCAL CODES AND REGULATIONS.

J. ALL OPEN SWALES MUST BE GRASSED AND RIP-RAP MUST BE PLACED AS REQUIRED TO CONTROL EROSION. THE RIP-RAP SHALL CONSIST OF ROUGH UNWORN QUARRY GRANITE AS NEARLY IN RECTANGULAR SECTION AS PRACTICAL. THE MINIMUM SIZE STONE SHALL WEIGH BETWEEN 75 AND 150 POUNDS AND SHALL BE HAND PLACED AS A LOOSE STONE EMBANKMENT.

K. ANY DISTURBED AREA LEFT EXPOSED FOR A PERIOD GREATER THAN 14 DAYS SHALL BE STABILIZED WITH MULCH OR TEMPORARY SEEDING.

L. AT ANY TIME DURING CONSTRUCTION IF IT BECOMES NECESSARY TO PUMP STORMWATER OR GRADING WATER FROM THE SITE, THE PUMP WATER MUST MEET THE TURBIDITY REQUIREMENTS OUTLINED IN THE SITE SPECIFIC EROSION, SEDIMENTATION, AND POLLUTION CONTROL PLAN. WATER THAT DOES NOT MEET THESE REQUIREMENTS MUST BE FILTERED OR DISCHARGED INTO A TEMPORARY SEDIMENT BASIN UNTIL IT MEETS THE TURBIDITY REQUIREMENTS. ONCE THE TURBIDITY REQUIREMENTS HAVE BEEN MET THE WATER MAY BE DISCHARGED INTO THE STORM SEWER SYSTEM. AS A MINIMUM TURBIDITY TESTS SHOULD BE PERFORMED AS DESCRIBED IN THE PERMIT. THESE SAME REQUIREMENTS APPLY TO ALL AUTHORIZED NON-STORMWATER DISCHARGES UNDER THE STATE OF GEORGIA DEPARTMENT OF NATURAL RESOURCES (DNR) ENVIRONMENTAL PROTECTION DIVISION (EPD) GENERAL PERMIT NO. GAR 100001. AUTHORIZATION TO DISCHARGE UNDER THE NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES) FOR STORMWATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITY.

3. SOIL CLEANUP AND CONTROL PRACTICES REGARDING PETROLEUM SPILLS AND LEAKS

- LOCAL, STATE, AND MANUFACTURER'S RECOMMENDED METHODS FOR SPILL CLEANUP WILL BE CLEARLY POSTED AND PROCEDURES WILL BE MADE AVAILABLE TO SITE PERSONNEL.
- MATERIALS AND EQUIPMENT NECESSARY FOR SPILL CLEANUP WILL BE KEPT IN THE MATERIAL STORAGE AREAS. MATERIALS AND EQUIPMENT INCLUDE, BUT IS NOT LIMITED TO, BROOMS, DUSTPANS, MOPS, RAGS, GLOVES, GOGGLES, CAT LITTER, SAND, SAWDUST AND PROPERLY LABELED PLASTIC AND METAL WASTE CONTAINERS.
- SPILL PREVENTION PRACTICES AND PROCEDURES WILL BE REVIEWED AFTER A SPILL AND ADJUSTED AS NECESSARY TO PREVENT FUTURE SPILLS.
- ALL SPILLS WILL BE CLEANED UP IMMEDIATELY UPON DISCOVERY. ALL SPILLS WILL BE REPORTED AS REQUIRED BY LOCAL, STATE, AND FEDERAL REGULATIONS.
- FOR SPILLS THAT IMPACT SURFACE WATER (LEAVE A SHEEN ON SURFACE WATER), THE NATIONAL RESPONSE CENTER (NRC) WILL BE CONTACTED WITHIN 24 HOURS AT 1-800-426-2675.
- FOR SPILLS OF AN UNKNOWN AMOUNT, THE NATIONAL RESPONSE CENTER (NRC) WILL BE CONTACTED WITHIN 24 HOURS AT 1-800-426-2675.
- FOR SPILLS GREATER THAN 25 GALLONS AND NO SURFACE WATER IMPACTS, THE GEORGIA EPD WILL BE CONTACTED WITHIN 24 HOURS.
- FOR SPILLS LESS THAN 25 GALLONS AND NO SURFACE WATER IMPACTS, THE SPILL WILL BE CLEANED UP AND LOCAL AGENCIES WILL BE CONTACTED AS REQUIRED.
- THE CONTRACTOR SHALL NOTIFY THE LICENSED PROFESSIONAL WHO PREPARED THIS PLAN IF MORE THAN 1,320 GALLONS OF PETROLEUM IS STORED ON SITE (THIS INCLUDES CAPACITIES OF EQUIPMENT) OR IF ANY ONE PIECE OF EQUIPMENT HAS A CAPACITY GREATER THAN 660 GALLONS. THE CONTRACTOR WILL NEED A SPILL PREVENTION CONTAINMENT AND COUNTERMEASURES PLAN PREPARED BY A LICENSED PROFESSIONAL.



GEORGIA SOIL AND WATER
CONSERVATION COMMISSION

GREGORY MAXEY

Level II Certified Design Professional

CERTIFICATION NUMBER

0000000130

ISSUED:

8/03/2017

EXPIRES:

8/03/2020

PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:		DESIGNED BY:		CHECKED BY:		DATE		BY	
PROJECT:		CLIENT:		CIRCLE 75 PHASE III COBB COUNTY, GA		ATLANTIC REALTY PARTNERS, INC		SCALE:		AS NOTED		DRAWN BY:									